## Personnel transfer by crane plan **Blue fields** to be completed by the active vessel (the vessel operating the crane) **Grey fields** to be completed by the passive vessel Yellow fields to be completed by the vessel providing the Personnel Transfer Basket (PTB) White fields to be agreed between both vessels before the transfer – this can be done over VHF Name of active vessel Name of passive vessel Date of transfer Location of transfer **Risk assessment Environmental Conditions** °True ° True Direction **Seas** Direction Height Winds Speed kn Μ 2nd Swell Direction ° True Swell Direction ° True Height Height Μ Μ Swell period Swell period sec. sec. Visibility Night Restricted visibility Other Day Taking into account environmental conditions and the vessel characteristics is it safest to transfer Via crane Via pilot ladder Via accommodation ladder Await safer conditions Confirm there is sufficient sea room to complete the personnel transfer

The passive vessel is better designed and equipped for transfer by: Crane Pilot ladder Accommodation ladder									
Taking into account environmental conditions and the vessel characteristics is it safest to transfer									
At anchor Underway but stopped Underway making way									
Taking into account environmental conditions and available sea room the active ship will provide a lee									
Optimal heading to best provide a lee: °True to °True									
Taking into account environmental conditions and the vessel characteristics is it safest to transfer									
Bow to bow Bow to stern									

## Permit to Work for transfer by crane

Crane Derricks should not be used for personnel transfers  For the personnel transfer the crane will be rated This is equal to or less than 50% of the crane's SWL.							
Date of last crane inspection by class  Wire replaced  End-for-end							
Date of last shipboard inspection  The following items were checked  Hoist wire Blocks Sheaves Drums Swivel  Wire terminations Hydraulics Hook Swivel  All in good order?  Hook fitted with a safety latch?  Additional slings removed?							
Ship staff last tested the operation of the crane on  The following were tested and functioning properly:  Topping lift to maximum and minimum extent  Limit switch functioning properly  Crane slewed 90° clockwise & anti-clockwise  Brakes functioning properly  Fall arrestor functioning properly (if fitted)  ADVISORY Dirty or excessively lubricated wires cannot be inspected effectively. Spot cleaning at random intervals should be performed for a proper inspection to take place.							
Personnel Transfer Basket (PTB)  Type of PTB  Collapsible  Rigid  Canopy  Capsule							
PTB supplied by Active vessel Passive vessel							
Date of manufacture Certificate date							
PTB last certified on (if applicable)  Last shipboard inspection							
The following were inspected:  Base ring Lift sling Tensioner Netting Top ring Lift ring Tag lines All in good order?							
Comments							

## Compatibility analysis

Number of personnel being transferred	Capacity	of PTB SWL	or	# of people
Number of transfers Confirm the activ	ve vessel's free	eboard is greater th	at the passive vessel?	s freeboard
Height of basket Height of the lifting sling  Overall PTB height	M M	Ht of Sling  Ht of Basket  Ht of Basket		
Max. height of hook Overall PTB height  Available clearance	M M		PTB	Rail Deck
Will the PTB safely clear the rail? Yes	No 🗌			
Is there sufficient crane outreach so the PTB can be lander safely without having to pull the PTB out of vertical alignment the crane hook?  Yes		Active vessel	Maximum crane outreach  Distance from lar zone to vessel sic  Landing z	de
Are there any obstructions on the deck of the active vesse	el? Y	res N	No 🗌	
Please describe				
Are there any obstructions on the deck of the passive ves	sel? Y	Yes N	No 🔲	
Please describe				

## Transfer by crane plan

Radio communications have been established and the following plan has been agreed

The active vessel will be underv	at anchor	on heading	°True	and speed	kn			
The port stbd mid ship's	crane shall be used to transfer	# of people		# of transfers				
The passive vessel will approach bow-bow bow-stern alongside the active vessel								
A test load will be conducted to test the plan. Luggage will will not be transferred during this test								
On the active vessel the responsible (title)	ble person will be  (title)							
On the passive vessel the responsible (title)	e passive vessel the responsible person will be  (title)							
Number of personnel attending on the active vessel # Number of personnel attending on the passive vessel #								
Personnel being transferred will wear the following Personal Protective Equipment (PPE):  Personal Flotation Device Safety shoes Hard hats Strobe light Other (specify)								
In an emergency the following life saving equipment is available:  Life rings Smoke signalling buoy Rapid rescue craft Additional lighting Other (specify)								
Permits to work have been complete	d Active vessel		Passive ve	essel				
All personnel with responsibilities described above have been found competent. They have been briefed, understand and agree to this transfer plan.  Active vessel Personnel being transferred Passive vessel								
It is understood and agreed that both vessels and the personnel being transferred have authority to stop the transfer if conditions are unsafe or if they have become unsafe.								
The contents of this transfer plan have All parties have agreed to this plan.	signature	ponsible persons on each v	ressel and	with personnel being t	ransferred.			